Name of work:Asphalting to roads at Sai Archade,G Ramaiah, and surrounding areas in ward no -03 Yelahanka Satellite Town sub Division

# EMB

# "SECOND AND PART BILL"

ame of work:Asphalting to roads at Sai Archade,G Ramaiah, and surrounding areas in ward no -03 Yelahanka Satellite Town sub Division

Detailed Measurements

asurement Recorded On: 19-5-21

| m lo | Discription of Item | No | Length | A.Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| 1 | Earth work excavation by manual means in Ordinary Soil soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per | | | | | | |
| | **RCC Drain** | | | | | | |
| | **2nd Main Sai Orchid Rd** | | | | | | |
| | **LHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 1.10 | 1.00 | 33.00 | |
| | Ch: 30.00m to 60.00m | 1 | 30.00 | 1.10 | 1.00 | 33.00 | |
| | Ch: 60.00m to 90.00m | 1 | 30.00 | 1.10 | 1.00 | 33.00 | |
| | Ch: 90.00m to 120.00m | 1 | 30.00 | 1.10 | 1.00 | 33.00 | |
| | Ch: 120.00m to 146.60m | 1 | 26.60 | 1.10 | 1.00 | 29.26 | |
| | **RHS From End** | | | | | | |
| | Ch: 0.00m to 9.50m | 1 | 9.50 | 1.10 | 1.00 | 10.45 | |
| | Culver Gap | | 7.60 | | | | |
| | House Gap | | 19.70 | | | | |
| | Ch: 9.50m to 29.00m | 1 | 19.50 | 1.10 | 1.00 | 21.45 | |
| | Culver Gap | | 6.00 | | | | |
| | House Gap | | 19.20 | | | | |
| | Ch: 29.00m to 48.50m | 1 | 17.5 | 1.10 | 1.00 | 19.25 | |
| | Culver Gap | | 2.00 | | | | |
| | Ch: 48.50m to 62.10m | 1 | 13.60 | 1.10 | 1.00 | 14.96 | |
| | **3rd Cross Rd** | | | | | | |
| | **LHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 1.10 | 1.00 | 33.00 | |
| | House Gap | | 25.80 | | | | |
| | Ch: 30.00m to 54.00m | 1 | 24.00 | 1.10 | 1.00 | 26.40 | |
| | House Gap | | 12.60 | | | | |
| | Ch: 54.00m to 72.30m | 1 | 18.30 | 1.10 | 1.00 | 20.13 | |
| | **1st B Cross Rd** | | | | | | |
| | RHS | | | | | | |
| | Ch: 0.00m to 11.80m | 1 | 11.80 | 1.10 | 1.00 | 12.98 | |
| | **Debris** | | | | | | |
| | | 2 | 4.00 | 5.00 | 0.30 | 12.00 | |
| | | 2 | 7.00 | 3.85 | 0.30 | 16.17 | |
| | | 2 | 5.00 | 6.00 | 0.30 | 18.00 | |
| | | 2 | 5.00 | 6.00 | 0.30 | 18.00 | |
| | | 2 | 7.00 | 6.00 | 0.30 | 25.20 | |
| | | 2 | 5.00 | 7.00 | 0.30 | 21.00 | |
| | | 2 | 4.00 | 4.00 | 0.30 | 9.60 | |
| | **Culvert** | | | | | | |

ಸಾಯಿ ಆರ್ಕಡ್ ಮತ್ತು ಜಿ ರಾಮಯ್ಯ ರಸ್ತೆಯಲ್ಲಿ ಡಾಂಬರೀಕರಣ ಮಾಡುವ ಬಗ್ಗೆ ಯಲಹಂಕ ಉಪನಗರ ವಾರ್ಡ್-10

Contractor

Consultant

Asst. Engineer 19/5/2021

Asst. Exec. Engineer

| n | Discription of Item | No | Length | A.Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | 1st Cross Rd | 1 | 6.80 | 1.40 | 1.00 | 9.52 | |
| | 2nd Cross Rd | 1 | 6.50 | 1.40 | 1.00 | 9.10 | |
| | 3rd Cross Rd | 1 | 6.00 | 1.40 | 1.00 | 8.40 | |
| | | | | | **Present Qty** | 466.87 | Cum |
| | | | | | **Qty Paid in 1st And Part Bill** | 1178.74 | Cum |
| | | | | | **Total Qty** | 1645.61 | Cum |
| | | | | | **Upto 125%** | 1473.01 | Cum |
| | | | | | **Above 125%** | 172.60 | Cum |

ontractor

Consultant

Asst. Engineer

20/5/2021

Asst. Exec. Engineer

ame of work:Asphalting to roads at Sai Archade,G Ramaiah, and surrounding areas in ward no -03 Yelahanka Satellite Town sub Division

Detailed Measurements

Measurement Recorded On: 05-06-21.

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| 2 | Plain cement concrete M10 mix with crushed stone aggregate 40mm nominal size mechanically mixed, placed in foundation and compacted by vibration including curing including cost of materials, labour, HOM complete as per specifications. | | | | | | |
| | **RCC Drain** | | | | | | |
| | **2nd Main Sai Orchid Rd** | | | | | | |
| | **LHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 1.10 | 0.15 | 4.95 | |
| | Ch: 30.00m to 60.00m | 1 | 30.00 | 1.10 | 0.15 | 4.95 | |
| | Ch: 60.00m to 90.00m | 1 | 30.00 | 1.10 | 0.15 | 4.95 | |
| | Ch: 90.00m to 120.00m | 1 | 30.00 | 1.10 | 0.15 | 4.95 | |
| | Ch: 120.00m to 146.60m | 1 | 26.60 | 1.10 | 0.15 | 4.39 | |
| | **RHS From End** | | | | | | |
| | Ch: 0.00m to 9.50m | 1 | 9.50 | 1.10 | 0.15 | 1.57 | |
| | Culver Gap | | 7.60 | | | | |
| | House Gap | | 19.70 | | | | |
| | Ch: 9.50m to 29.00m | 1 | 19.50 | 1.10 | 0.15 | 3.22 | |
| | Culver Gap | | 6.00 | | | | |
| | House Gap | | 19.20 | | | | |
| | Ch: 29.00m to 48.50m | 1 | 17.5 | 1.10 | 0.15 | 2.89 | |
| | Culver Gap | | 2.00 | | | | |
| | Ch: 48.50m to 62.10m | 1 | 13.60 | 1.10 | 0.15 | 2.24 | |
| | **3rd Cross Rd** | | | | | | |
| | **LHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 1.10 | 0.15 | 4.95 | |
| | House Gap | | 25.80 | | | | |
| | Ch: 30.00m to 54.00m | 1 | 24.00 | 1.10 | 0.15 | 3.96 | |
| | House Gap | | 12.60 | | | | |
| | Ch: 54.00m to 72.30m | 1 | 18.30 | 1.10 | 0.15 | 3.02 | |
| | **1st B Cross Rd** | | | | | | |
| | RHS | | | | | | |
| | Ch: 0.00m to 11.80m | 1 | 11.80 | 1.10 | 0.15 | 1.95 | |
| | **Culvert** | | | | | | |
| | 1st Cross Rd | 1 | 6.80 | 1.40 | 0.15 | 1.43 | |
| | 2nd Cross Rd | 1 | 6.50 | 1.40 | 0.15 | 1.37 | |
| | 3rd Cross Rd | 1 | 6.00 | 1.40 | 0.15 | 1.26 | |
| | **For Kerb** | | | | | | |
| | **RCC Drain** | | | | | | |
| | **2nd Main Sai Orchid Rd** | | | | | | |
| | **LHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 0.20 | 0.10 | 0.60 | |

Contractor

SHRIYA CONSULTANCY ENGINEERING AND CONSULTANCY
Consultant

Asst. Engineer

5/6/2021

Asst. Exec. Engineer

| em | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 30.00m to 60.00m | 1 | 30.00 | 0.20 | 0.10 | 0.60 | |
| | Ch: 60.00m to 90.00m | 1 | 30.00 | 0.20 | 0.10 | 0.60 | |
| | Ch: 90.00m to 120.00m | 1 | 30.00 | 0.20 | 0.10 | 0.60 | |
| | Ch: 120.00m to 146.60m | 1 | 26.60 | 0.20 | 0.10 | 0.53 | |
| | **RHS From End** | | | | | | |
| | Ch: 0.00m to 9.50m | 1 | 9.50 | 0.20 | 0.10 | 0.19 | |
| | Culver Gap | | 7.60 | | | | |
| | House Gap | | 19.70 | | | | |
| | Ch: 9.50m to 29.00m | 1 | 19.50 | 0.20 | 0.10 | 0.39 | |
| | Culver Gap | | 6.00 | | | | |
| | House Gap | | 19.20 | | | | |
| | Ch: 29.00m to 48.50m | 1 | 17.5 | 0.20 | 0.10 | 0.35 | |
| | Culver Gap | | 2.00 | | | | |
| | Ch: 48.50m to 62.10m | 1 | 13.60 | 0.20 | 0.10 | 0.27 | |
| | **3rd Cross Rd** | | | | | | |
| | **LHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 0.20 | 0.10 | 0.60 | |
| | House Gap | | 25.80 | | | | |
| | Ch: 30.00m to 54.00m | 1 | 24.00 | 0.20 | 0.10 | 0.48 | |
| | House Gap | | 12.60 | | | | |
| | Ch: 54.00m to 72.30m | 1 | 18.30 | 0.20 | 0.10 | 0.37 | |
| | **1st B Cross Rd** | | | | | | |
| | RHS | | | | | | |
| | Ch: 0.00m to 11.80m | 1 | 11.80 | 0.20 | 0.10 | 0.24 | |
| | | | | | **Present Qty** | **57.85** | **Cum** |
| | | | | | **Qty Paid in 1st And Part Bill** | **221.33** | **Cum** |
| | | | | | **Total Qty** | **279.18** | **Cum** |
| | | | | | **Upto 125%** | **276.66** | **Cum** |
| | | | | | **Above 125%** | **2.52** | **Cum** |

ontractor

Consultant

Asst. Engineer

5/6/2021

Asst. Exec. Engineer

**Name of work:Asphalting to roads at Sai Archade,G Ramaiah, and surrounding areas in ward no - 03 Yelahanka Satellite Town sub Division**

Detailed Measurements

**Measurement Recorded On:** 10-6-21

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| 3 | Providing and laying in position plain cement concrete of mix M20 withOPC cement @ 300kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregates @0.43cum machine mixed, well compacted for walls and bottom including centering, shuttering, cost of materials, HOM of machinery, curing etc, complete excluding cost of stell as per MORTH specification NO. 1500, 1700, 2200. Including cost of materials, labour, HOM complete as per specifications. | | | | | | |
| | **RCC Drain Raft** | | | | | | |
| | **2nd Main Sai Orchid Rd** | | | | | | |
| | **LHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 0.90 | 0.15 | 4.05 | |
| | Ch: 30.00m to 60.00m | 1 | 30.00 | 0.90 | 0.15 | 4.05 | |
| | Ch: 60.00m to 90.00m | 1 | 30.00 | 0.90 | 0.15 | 4.05 | |
| | Ch: 90.00m to 120.00m | 1 | 30.00 | 0.90 | 0.15 | 4.05 | |
| | Ch: 120.00m to 146.60m | 1 | 26.60 | 0.90 | 0.15 | 3.59 | |
| | **RHS From End** | | | | | | |
| | Ch: 0.00m to 9.50m | 1 | 9.50 | 0.90 | 0.15 | 1.28 | |
| | Culver Gap | | 7.60 | | | | |
| | House Gap | | 19.70 | | | | |
| | Ch: 9.50m to 29.00m | 1 | 19.50 | 0.90 | 0.15 | 2.63 | |
| | Culver Gap | | 6.00 | | | | |
| | House Gap | | 19.20 | | | | |
| | Ch: 29.00m to 48.50m | 1 | 17.5 | 0.90 | 0.15 | 2.36 | |
| | Culver Gap | | 2.00 | | | | |
| | Ch: 48.50m to 62.10m | 1 | 13.60 | 0.90 | 0.15 | 1.84 | |
| | **3rd Cross Rd** | | | | | | |
| | **LHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 0.90 | 0.15 | | |
| | House Gap | | 25.80 | | | | |
| | Ch: 30.00m to 54.00m | 1 | 24.00 | 0.90 | 0.15 | | |
| | House Gap | | 12.60 | | | | |
| | Ch: 54.00m to 72.30m | 1 | 18.30 | 0.90 | 0.15 | 2.47 | |
| | **1st B Cross Rd** | | | | | | |
| | Ch: 0.00m to 11.80m | 1 | 11.80 | 0.90 | 0.15 | 1.59 | |
| | **RCC Drain Wall** | | | | | | |
| | **2nd Main Sai Orchid Rd** | | | | | | |
| | **LHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 2 | 30.00 | 0.15 | 0.60 | 5.40 | |
| | Ch: 30.00m to 60.00m | 2 | 30.00 | 0.15 | 0.60 | 5.40 | |
| | Ch: 60.00m to 90.00m | 2 | 30.00 | 0.15 | 0.60 | 5.40 | |
| | Ch: 90.00m to 120.00m | 2 | 30.00 | 0.15 | 0.60 | 5.40 | |

Contractor

SHRIYA CONSTRUCTION AND CONSULTANCY

Consultant

Asst. Engineer

10/6/2021

Asst. Exec. Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 120.00m to 146.60m | 2 | 26.60 | 0.15 | 0.60 | 4.79 | |
| | **RHS From End** | | | | | | |
| | Ch: 0.00m to 9.50m | 2 | 9.50 | 0.15 | 0.60 | 1.71 | |
| | Culver Gap | | 7.60 | | | | |
| | House Gap | | 19.70 | | | | |
| | Ch: 9.50m to 29.00m | 2 | 19.50 | 0.15 | 0.60 | 3.51 | |
| | Culver Gap | | 6.00 | | | | |
| | House Gap | | 19.20 | | | | |
| | Ch: 29.00m to 48.50m | 2 | 17.5 | 0.15 | 0.60 | 3.15 | |
| | Culver Gap | | 2.00 | | | | |
| | Ch: 48.50m to 62.10m | 2 | 13.60 | 0.15 | 0.60 | 2.45 | |
| | **3rd Cross Rd** | | | | | | |
| | **LHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 2 | 30.00 | 0.15 | 0.60 | 5.40 | |
| | House Gap | | 25.80 | | | | |
| | Ch: 30.00m to 54.00m | 2 | 24.00 | 0.15 | 0.60 | 4.32 | |
| | House Gap | | 12.60 | | | | |
| | Ch: 54.00m to 72.30m | 2 | 18.30 | 0.15 | 0.60 | 3.29 | |
| | **1st B Cross Rd** | | | | | | |
| | RHS | | | | | | |
| | Ch: 0.00m to 11.80m | 2 | 11.80 | 0.15 | 0.60 | 2.12 | |
| | **Culvert Raft** | | | | | | |
| | 1st Cross Rd | 1 | 6.80 | 1.20 | 0.20 | 1.63 | |
| | 2nd Cross Rd | 1 | 6.50 | 1.20 | 0.20 | 1.56 | |
| | 3rd Cross Rd | 1 | 6.00 | 1.20 | 0.20 | 1.44 | |
| | **Culvert Wall** | | | | | | |
| | 1st Cross Rd | 2 | 6.80 | 0.23 | 0.55 | 1.72 | |
| | 2nd Cross Rd | 2 | 6.50 | 0.23 | 0.55 | 1.64 | |
| | 3rd Cross Rd | 2 | 6.00 | 0.23 | 0.50 | 1.38 | |
| | | | | | **Present Qty** | **100.98** | **Cum** |
| | | | | | **Qty Paid in 1st And Part Bill** | **324.08** | **Cum** |
| | | | | | **Total Qty** | **425.06** | **Cum** |
| | | | | | **Upto 125%** | **405.10** | **Cum** |
| | | | | | **Above 125%** | **19.96** | **Cum** |

SHRIKANTHA CONSULTANCY AND CONSULTANCY

Contractor

Consultant

Asst. Engineer

10/6/2024

Asst. Exec. Engineer

Name of work:Asphalting to roads at Sai Archade,G Ramaiah, and surrounding areas in ward no -03 Yelahanka Satellite Town sub Division

Detailed Measurements

Measurement Recorded On: 10-6-21

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| 4 | Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per specifications. | | | | | | |
| | **RCC Drain** | | | | | | |
| | **2nd Main Sai Orchid Rd** | | | | | | |
| | **LHS** | | | | | | |
| | Total Drain Length=146.60m | | | | | | |
| | Main Bar 10mm dia @120mm c/c | | | | | | |
| | d=0.61kg/m | | | | | | |
| | Distrubution Bar 10mm dia @150mm c/c | | | | | | |
| | d=0.61kg/m | | | | | | |
| | No of U Bars=1221 | 1221 | 2.10 | | 0.61 | 1564.10 | |
| | No of distrubution Bars=14 | 14 | 146.60 | | 0.61 | 1251.96 | |
| | **RHS From End** | | | | | | |
| | Total Drain Length=62.10m | | | | | | |
| | Main Bar 10mm dia @120mm c/c | | | | | | |
| | d=0.61kg/m | | | | | | |
| | Distrubution Bar 10mm dia @150mm c/c | | | | | | |
| | d=0.61kg/m | | | | | | |
| | No of U Bars=517 | 517 | 2.10 | | 0.61 | 662.28 | |
| | No of distrubution Bars=14 | 14 | 62.10 | | 0.61 | 530.33 | |
| | **3rd Cross Rd** | | | | | | |
| | **LHS** | | | | | | |
| | Total Drain Length=72.30m | | | | | | |
| | Main Bar 10mm dia @185mm c/c | | | | | | |
| | d=0.61kg/m | | | | | | |
| | Distrubution Bar 10mm dia @180mm c/c | | | | | | |
| | d=0.61kg/m | | | | | | |
| | No of U Bars=602 | 602 | 2.05 | | 0.61 | 752.80 | |
| | No of distrubution Bars=14 | 14 | 72.30 | | 0.61 | 617.44 | |
| | **1st B Cross Rd** | | | | | | |
| | **RHS** | | | | | | |
| | Total Drain Length=11.80m | | | | | | |
| | Main Bar 10mm dia @120mm c/c | | | | | | |
| | d=0.61kg/m | | | | | | |
| | Distrubution Bar 10mm dia @150mm c/c | | | | | | |
| | d=0.61kg/m | | | | | | |
| | No of U Bars=98 | 98 | 2.05 | | 0.61 | 122.55 | |

ಸರಕಾರಿ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ ಕಚೇರಿ ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ ಜಿ.ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-10

ntractor

Consultant

Asst. Engineer

10/6/2021

Asst. Exec. Engineer

| tem | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | No of distrubution Bars=14 | 14 | 11.80 | | 0.61 | 100.77 | |
| | **Culvert** | | | | | | |
| | Total Drain Length=19.30m | | | | | | |
| | Main Bar 12mm dia @180mm c/c | | | | | | |
| | d=0.89kg/m | | | | | | |
| | Distrubution Bar 10mm dia @200mm c/c | | | | | | |
| | d=0.61kg/m | | | | | | |
| | No of U Bars=214 | 214 | 2.35 | | 0.89 | 447.58 | |
| | No of distrubution Bars=28 | 24 | 19.30 | | 0.61 | 282.55 | |
| | | | | | | 6332.37 | |
| | | | | | **Present Qty** | **6.33** | **Tn** |
| | | | | | **Qty Paid in 1st And Part Bill** | **18.14** | **Tn** |
| | | | | | **Total Qty** | **24.47** | **Tn** |
| | | | | | **Upto 125%** | **22.69** | **Tn** |
| | | | | | **Above 125%** | **1.79** | **Tn** |

ntractor

Consultant

SHRIYA CONSTRUCTION AND CONSULTANCY

Asst. Engineer

10/6/2021

Asst. Exec. Engineer

**Name of work:Asphalting to roads at Sai Archade,G Ramaiah, and surrounding areas in ward no -03 Yelahanka Satellite Town sub Division**

Detailed Measurements

Date of Measurements 10-06-21

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| 10 | Compaction of original ground by mechanical means including filling in depression occuring during rolling including cost of all labour, HOM complete as per specifications. | | | | | | |
| | **2nd Main Sai Orchid Rd** | | | | | | |
| | Ch:0.00m to 30.00m | 1 | 30.00 | (5.40 + 5.50)/2 | | 163.50 | |
| | Ch:30.00m to 60.00m | 1 | 30.00 | (5.50 + 6.75)/2 | | 183.75 | |
| | Ch:60.00m to 90.00m | 1 | 30.00 | (6.75 + 7.00)/2 | | 206.25 | |
| | Ch:90.00m to 120.00m | 1 | 30.00 | (7.00 + 7.00)/2 | | 210.00 | |
| | Ch:120.00m to 148.60m | 1 | 28.60 | (7.00 + 7.10)/2 | | 201.63 | |
| | **3rd Cross Rd** | | | | | | |
| | Ch:0.00m to 30.00m | 1 | 30.00 | (7.15 + 7.15)/2 | | 214.50 | |
| | Ch:30.00m to 60.00m | 1 | 30.00 | (7.15 + 7.20)/2 | | 215.25 | |
| | Ch:60.00m to 90.00m | 1 | 30.00 | (7.20 + 6.70)/2 | | 208.50 | |
| | Ch:90.00m to 110.00m | 1 | 20.00 | (6.70 + 7.10)/2 | | 138.00 | |
| | **2nd Cross Rd ( from 1st main sai orchid Rd)** | | | | | | |
| | Ch:0.00m to 30.00m | 1 | 30.00 | (5.35 + 5.30)/2 | | 159.75 | |
| | Ch:30.00m to 60.00m | 1 | 30.00 | (5.30 + 5.20)/2 | | 157.50 | |
| | Ch:60.00m to 90.00m | 1 | 30.00 | (5.20 + 5.65)/2 | | 162.75 | |
| | Ch:90.00m to 110.00m | 1 | 20.00 | (5.65 + 5.70)/2 | | 113.50 | |
| | **1st Cross Rd sai orchid Rd** | | | | | | |
| | Ch:0.00m to 30.00m | 1 | 30.00 | (7.15 + 7.10)/2 | | 213.75 | |

C&Fe

Assistant Engineer

Assistant Exec. Engineer

| em No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch:30.00m to 60.00m | 1 | 30.00 | (7.10 + 6.90) / 2 | | 210.00 | |
| | Ch:60.00m to 90.00m | 1 | 30.00 | (6.90 + 7.10) / 2 | | 210.00 | |
| | Ch:90.00m to 110.10m | 1 | 20.10 | (7.10 + 7.15) / 2 | | 143.21 | |
| | **1st Main Road sai orchid Rd** | | | | | | |
| | Ch:0.00m to 30.00m | 1 | 30.00 | (7.20 + 7.20) / 2 | | 216.00 | |
| | Ch:30.00m to 60.00m | 1 | 30.00 | (7.20 + 7.20) / 2 | | 216.00 | |
| | Ch:60.00m to 84.00m | 1 | 24.00 | (7.20 + 7.20) / 2 | | 172.80 | |
| | **CC Road** | | | | | | |
| | **1st A Cross Rd** | | | | | | |
| | Ch:0.00m to 30.00m | 1 | 30.00 | (4.40 + 4.50) / 2 | | 133.50 | |
| | Ch:30.00m to 38.00m | 1 | 8.00 | (4.50 + 4.40) / 2 | | 35.60 | |
| | **1st B Cross Rd** | | | | | | |
| | Ch:0.00m to 30.00m | 1 | 30.00 | (4.80 + 4.70) / 2 | | 142.50 | |
| | Ch:30.00m to 36.00m | 1 | 6.00 | (4.70 + 4.60) / 2 | | 27.90 | |
| | | | | | **Present Qty** | **4056.14** | **Sqm** |

C&FE

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ ಯಲಹಂಕ ಉಪನಗರ ವಿಭಾಗ ಬೆಂಗಳೂರು-106

SHRIYA CONSTRUCTION AND CONSULTANCY

Contractor | Consultant | Assistant Engineer | Assistant Exec. Engineer

10/6/2021

**Name of work: Asphalting to roads at Sai Archade, G Ramaiah, and surrounding areas in ward no -03 Yelahanka Satellite Town sub Division**

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| 12 | KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. 14-06-21 | | | | | | |
| | **2nd Main Sai Orchid Rd** | | | | | | |
| | Ch:0.00m to 30.00m | 1 | 30.00 | (5.40 + 5.50)/2 | 0.225 | 36.79 | |
| | Ch:30.00m to 60.00m | 1 | 30.00 | (5.50 + 6.75)/2 | 0.225 | 41.34 | |
| | Ch:60.00m to 90.00m | 1 | 30.00 | (6.75 + 7.00)/2 | 0.225 | 46.41 | |
| | Ch:90.00m to 120.00m | 1 | 30.00 | (7.00 + 7.00)/2 | 0.225 | 47.25 | |
| | Ch:120.00m to 148.60m | 1 | 28.60 | (7.00 + 7.10)/2 | 0.225 | 45.37 | |
| | **3rd Cross Rd** | | | | | | |
| | Ch:0.00m to 30.00m | 1 | 30.00 | (7.15 + 7.15)/2 | 0.225 | 48.26 | |
| | Ch:30.00m to 60.00m | 1 | 30.00 | (7.15 + 7.20)/2 | 0.225 | 48.43 | |
| | Ch:60.00m to 90.00m | 1 | 30.00 | (7.20 + 6.70)/2 | 0.225 | 46.91 | |
| | Ch:90.00m to 110.00m | 1 | 20.00 | (6.70 + 7.10)/2 | 0.225 | 31.05 | |
| | **2nd Cross Rd ( from 1st main sai orchid Rd)** | | | | | | |
| | Ch:0.00m to 30.00m | 1 | 30.00 | (5.35 + 5.30)/2 | 0.225 | 35.94 | |
| | Ch:30.00m to 60.00m | 1 | 30.00 | (5.30 + 5.20)/2 | 0.225 | 35.44 | |
| | Ch:60.00m to 90.00m | 1 | 30.00 | (5.20 + 5.65)/2 | 0.225 | 36.62 | |
| | Ch:90.00m to 110.00m | 1 | 20.00 | (5.65 + 5.70)/2 | 0.225 | 25.54 | |
| | **1st Cross Rd sai orchid Rd** | | | | | | |
| | Ch:0.00m to 30.00m | 1 | 30.00 | (7.15 + 7.10)/2 | 0.225 | 48.09 | |
| | Ch:30.00m to 60.00m | 1 | 30.00 | (7.10 + 6.90)/2 | 0.225 | 47.25 | |

20/09/2021

SHRIYA CONSULTANCY AND CONSTRUCTION

Assistant Engineer

14/6/2021

Assistant Exec. Engineer

| Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|
| Ch:60.00m to 90.00m | 1 | 30.00 | (6.90 + 7.10)/2 | 0.225 | 47.25 | |
| Ch:90.00m to 110.10m | 1 | 20.10 | (7.10 + 7.15)/2 | 0.225 | 32.22 | |
| **1st Main Road sai orchid Rd** | | | | | | |
| Ch:0.00m to 30.00m | 1 | 30.00 | (7.20 + 7.20)/2 | 0.225 | 48.60 | |
| Ch:30.00m to 60.00m | 1 | 30.00 | (7.20 + 7.20)/2 | 0.225 | 48.60 | |
| Ch:60.00m to 84.00m | 1 | 24.00 | (7.20 + 7.20)/2 | 0.225 | 38.88 | |
| **CC Road** | | | | | | |
| **1st A Cross Rd** | | | | | | |
| Ch:0.00m to 30.00m | 1 | 30.00 | (4.40 + 4.50)/2 | 0.225 | 30.04 | |
| Ch:30.00m to 38.00m | 1 | 8.00 | (4.50 + 4.40)/2 | 0.225 | 8.01 | |
| **1st B Cross Rd** | | | | | | |
| Ch:0.00m to 30.00m | 1 | 30.00 | (4.80 + 4.70)/2 | 0.225 | 32.06 | |
| Ch:30.00m to 36.00m | 1 | 6.00 | (4.70 + 4.60)/2 | 0.225 | 6.28 | |
| | | | | **Present Qty** | **912.63** | Cum |

SHRIYA CONSTRUCTION AND CONSULTANCY

Contractor

Consultant

Assistant Engineer

14/6/2021

Assistant Exec. Engineer

Name of Work: Repair and Improvements to roads and drains and footpaths of Tatanagar Main Road in ward no. 08 Kodigehalli

**Name of work:Asphalting to roads at Sai Archade,G Ramaiah, and surrounding areas in ward no -03 Yelahanka Satellite Town sub Division**

# MEASUREMENT SHEETS

# "SECOND AND PART BILL"

Name of work: Asphalting to roads at Sai Archade, G Ramaiah, and surrounding areas in ward no - 03 Yelahanka Satellite Town sub Division

Detailed Measurements 12-07-21

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit | Rate | Amount |
|---|---|---|---|---|---|---|---|---|---|
| 1 | KSRRB 300-1. Earth work excavation by manual means in Ordinary Soil soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as | | | | | | | | |
| | Vide Premeasurement page no. | | | | | 618.92 | | | |
| | | | | | Present Qty | 466.87 | Cum | 211.79 | 98877.46 |
| 2 | KSRRB M2900-1. Plain cement concrete M10 mix with crushed stone aggregate 40mm nominal size mechanically mixed, placed in foundation and compacted by vibration including curing including cost of materials, labour, HOM complete as per specifications. | | | | | | | | |
| | Vide Premeasurement page no. | | | | | 57.85 | | | |
| | | | | | Present Qty | 57.85 | Cum | 4479.56 | 259147.03 |
| 3 | Providing and laying in position plain cement concrete of mix M20 withOPC cement @ 300kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregates @0.43cum machine mixed, well compacted for walls and bottom including centering, shuttering, | | | | | | | | |
| | Vide Premeasurement page no. | | | | | 100.98 | | | |
| | | | | | Present Qty | 100.98 | Cum | 7070.20 | 713941.02 |
| 4 | Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks | | | | | | | | |
| | Vide Premeasurement page no. | | | | | 6.33 | | | |
| | | | | | Present Qty | 6.33 | Tn | 72326.98 | 458001.42 |
| 9 | Excavation for road work in all type of soil by mechanical means including cutting loading to tippers trimming bottom and side slopes in accordance with requirment of lines and cross sections and transportation with a lead of 1.00 km and complete as per specification. | | | | | | | | |
| | Vide Premeasurement page no. | | | | | 1216.84 | | | |
| | | | | | Present Qty | 1216.84 | Cum | 57.03 | 69394.11 |
| 10 | Compaction of original ground by mechanical means including filling in depression occuring during rolling including cost of all labour, HOM complete as per specifications. | | | | | | | | |
| | Vide Premeasurement page no. | | | | | 4056.14 | | | |
| | | | | | Present Qty | 4056.14 | Sqm | 6.36 | 25797.07 |
| 11 | Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt material, mixing in a mechanical mix plant at OMC, Carriage of mixed material to work site, spreading in uniform layers with motor grader on | | | | | | | | |
| | Vide Premeasurement page no. | | | | | 557.50 | | | |
| | | | | | Present Qty | 557.50 | Cum | 1855.00 | 1034155.78 |
| 12 | KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform | | | | | | | | |
| | Vide Premeasurement page no. | | | | | 912.63 | | | |
| | | | | | Present Qty | 912.63 | Cum | 2001.28 | 1826432.29 |

Contractor

CONSTRUCTION AND CONSULTANCY * HRIYA CONSTRUCTION Consultant

Assistant Engineer

Asst. Executive Engineer,
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

12/7/2021

Name of work: Asp... areas in ward no -03 Yelahanka Satellite Town sub Division ...Archade,G Ramaiah, and surrounding

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit | Rate | Amount |
|---|---|---|---|---|---|---|---|---|---|
| 6 | Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including | | | | | | | | |
| | **RCC Drain Slab** | | | | | | | | |
| | **2nd Main Sai Orchid Rd** | | | | | | | | |
| | **LHS** | | | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 0.90 | | 27.00 | | | |
| | Ch: 30.00m to 60.00m | 1 | 30.00 | 0.90 | | 27.00 | | | |
| | Ch: 60.00m to 90.00m | 1 | 30.00 | 0.90 | | 27.00 | | | |
| | Ch: 90.00m to 120.00m | 1 | 30.00 | 0.90 | | 27.00 | | | |
| | Ch: 120.00m to 146.60m | 1 | 26.60 | 0.90 | | 23.94 | | | |
| | **RHS From End** | | | | | | | | |
| | Ch: 0.00m to 9.50m | 1 | 9.50 | 0.90 | | 8.55 | | | |
| | Culver Gap | | 7.60 | | | | | | |
| | House Gap | | 19.70 | | | | | | |
| | Ch: 9.50m to 29.00m | 1 | 19.50 | 0.90 | | 17.55 | | | |
| | Culver Gap | | 6.00 | | | | | | |
| | House Gap | | 19.20 | | | | | | |
| | Ch: 29.00m to 48.50m | 1 | 19.5 | 0.90 | | 15.75 | | | |
| | Culver Gap | | 2.00 | | | | | | |
| | Ch: 48.50m to 62.10m | 1 | 13.60 | 0.90 | | 12.24 | | | |
| | **3rd Cross Rd** | | | | | | | | |
| | **LHS** | | | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 0.90 | | 27.00 | | | |
| | House Gap | | 25.80 | | | | | | |
| | Ch: 30.00m to 54.00m | 1 | 24.00 | 0.90 | | 21.60 | | | |
| | House Gap | | 12.60 | | | | | | |
| | Ch: 54.00m to 72.30m | 1 | 18.30 | 0.90 | | 16.47 | | | |
| | **1st A Cross Rd** | | | | | | | | |
| | **LHS** | | | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 0.90 | | 0.00 | | | |
| | Ch: 30.00m to 37.50m | 1 | 7.50 | 0.90 | | 0.00 | | | |
| | **RHS** | | | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 0.90 | | 0.00 | | | |
| | Ch: 30.00m to 38.00m | 1 | 8.00 | 0.90 | | 0.00 | | | |
| | **1st B Cross Rd** | | | | | | | | |
| | **LHS** | | | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 0.90 | | 0.00 | | | |
| | Ch: 30.00m to 36.30m | 1 | 6.30 | 0.90 | | 0.00 | | | |
| | **RHS** | | | | | | | | |
| | Ch: 0.00m to 11.80m | 1 | 11.80 | 0.90 | | 10.62 | | | |
| | | | | | **Total Qty** | **261.72** | **Sqm** | | |
| | **Qty Paid in 1st And Part Bill** | | | | | **783.18** | **Sqm** | | |

15-7-22

30/09/2022

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ, ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

AND CONSULTANCY

Asst. Exec. Engineer

| Discription of Item | No | Length | Breadth | Depth | Qty | Unit | Rate | Amount |
|---|---|---|---|---|---|---|---|---|
| | | | | **Total Qty** | **1044.90** | **Sqm** | | |
| | | | | **Upto 125%** | **978.98** | **Sqm** | | |
| | | | | **Above 125%** | **65.93** | **Sqm** | **2337.00** | **154067.00** |

SHAKTA CONSTRUCTION AND CONSULTANCY

Consultant

Asst. Engineer

15/7/2021

Asst. Executive Engineer

ne of work: **Asphalting to roads at Sai Archade,G Ramaiah, and surrounding areas in ward no -03 Yelahanka Satellite Town sub Division**

Detailed Measurements

urement Recorded On: 22-07-21

| Discription of Item | No | Length | Breadth | Depth | Qty | Unit | Rate | Amount |
|---|---|---|---|---|---|---|---|---|
| Providining & fixing precaste solid concrete kerb stones of size 450X200X400mm maid out of CC 1:2:4 and finished with CM 1:3 | | | | | | | | |
| **Kerb Stone** | | | | | | | | |
| **2nd Main Sai Orchid Rd** | | | | | | | | |
| **LHS** | | | | | | | | |
| Ch: 0.00m to 30.00m | 1 | 30.00 | | | 30.00 | | | |
| Ch: 30.00m to 60.00m | 1 | 30.00 | | | 30.00 | | | |
| Ch: 60.00m to 90.00m | 1 | 30.00 | | | 30.00 | | | |
| Ch: 90.00m to 120.00m | 1 | 30.00 | | | 30.00 | | | |
| Ch: 120.00m to 146.60m | 1 | 26.60 | | | 26.60 | | | |
| **RHS From End** | | | | | | | | |
| Ch: 0.00m to 9.50m | 1 | 9.50 | | | 9.50 | | | |
| Culver Gap | | 7.60 | | | | | | |
| House Gap | | 19.70 | | | | | | |
| Ch: 9.50m to 29.00m | 1 | 19.50 | | | 19.50 | | | |
| Culver Gap | | 6.00 | | | | | | |
| House Gap | | 19.20 | | | | | | |
| Ch: 29.00m to 48.50m | 1 | 17.5 | | | 17.50 | | | |
| Culver Gap | | 2.00 | | | | | | |
| Ch: 48.50m to 62.10m | 1 | 13.60 | | | 13.60 | | | |
| **3rd Cross Rd** | | | | | | | | |
| **LHS** | | | | | | | | |
| Ch: 0.00m to 30.00m | 1 | 30.00 | | | 30.00 | | | |
| House Gap | | 25.80 | | | | | | |
| Ch: 30.00m to 54.00m | 1 | 24.00 | | | 24.00 | | | |
| House Gap | | 12.60 | | | | | | |
| Ch: 54.00m to 72.30m | 1 | 18.30 | | | 18.30 | | | |
| **1st A Cross Rd** | | | | | | | | |
| LHS | | | | | | | | |
| Ch: 0.00m to 30.00m | 1 | 30.00 | | | 0.00 | | | |
| Ch: 30.00m to 37.50m | 1 | 7.50 | | | 0.00 | | | |
| RHS | | | | | | | | |
| Ch: 0.00m to 30.00m | 1 | 30.00 | | | 0.00 | | | |
| Ch: 30.00m to 38.00m | 1 | 8.00 | | | 0.00 | | | |
| **1st B Cross Rd** | | | | | | | | |
| LHS | | | | | | | | |
| Ch: 0.00m to 30.00m | 1 | 30.00 | | | 0.00 | | | |
| Ch: 30.00m to 36.30m | 1 | 6.30 | | | 0.00 | | | |
| RHS | | | | | | | | |
| Ch: 0.00m to 11.80m | 1 | 11.80 | | | 11.80 | | | |
| | | | | | 290.80 | | | |
| | | | | **Present Qty** | 646.00 | Nos | 477.00 | 308142.00 |

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

ntractor

Consultant

Asst. Engineer

22/7/2021

Asst. Exec. Engineer

e of work: **Asphalting to roads at Sai Archade,G Ramaiah, and surrounding areas in ward no -03 Yelahanka Satellite Town sub Division**

Detailed Measurements

urement Recorded On: 22- 26-7-21

| Discription of Item | No | Length | Breadth | Depth | Qty | Unit | Rate | Amount |
|---|---|---|---|---|---|---|---|---|
| Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications | | | | | | | | |
| **For Kerb** | | | | | | | | |
| **2nd Main Sai Orchid Rd** | | | | | | | | |
| **LHS** | | | | | | | | |
| Ch: 0.00m to 30.00m | 1 | 30.00 | | 0.30 | 9.00 | | | |
| Ch: 30.00m to 60.00m | 1 | 30.00 | | 0.30 | 9.00 | | | |
| Ch: 60.00m to 90.00m | 1 | 30.00 | | 0.30 | 9.00 | | | |
| Ch: 90.00m to 120.00m | 1 | 30.00 | | 0.30 | 9.00 | | | |
| Ch: 120.00m to 146.60m | 1 | 26.60 | | 0.30 | 7.98 | | | |
| **RHS From End** | | | | | | | | |
| Ch: 0.00m to 9.50m | 1 | 9.50 | | 0.30 | 2.85 | | | |
| Culver Gap | | 7.60 | | | | | | |
| House Gap | | 19.70 | | | | | | |
| Ch: 9.50m to 29.00m | 1 | 19.50 | | 0.30 | 5.85 | | | |
| Culver Gap | | 6.00 | | | | | | |
| House Gap | | 19.20 | | | | | | |
| Ch: 29.00m to 48.50m | 1 | 17.5 | | 0.30 | 5.25 | | | |
| Culver Gap | | 2.00 | | | | | | |
| Ch: 48.50m to 62.10m | 1 | 13.60 | | 0.30 | 4.08 | | | |
| **3rd Cross Rd** | | | | | | | | |
| **LHS** | | | | | | | | |
| Ch: 0.00m to 30.00m | 1 | 30.00 | | 0.30 | 9.00 | | | |
| House Gap | | 25.80 | | | | | | |
| Ch: 30.00m to 54.00m | 1 | 24.00 | | 0.30 | 7.20 | | | |
| House Gap | | 12.60 | | | | | | |
| Ch: 54.00m to 72.30m | 1 | 18.30 | | 0.30 | 5.49 | | | |
| **1st B Cross Rd** | | | | | | | | |
| RHS | | | | | | | | |
| Ch: 0.00m to 11.80m | 1 | 11.80 | | 0.30 | 3.54 | | | |
| | | | | **Total Qty** | **87.24** | **Sqm** | **84.80** | **7397.95** |

ntractor

Consultant

Asst. Engineer

26/7/2021

Asst. Exec. Engineer

rk:Asphalting to roads at Sai Archade,G Ramaiah, and surrounding
eas in ward no -03 Yelahanka Satellite Town sub Division

Detailed Measurements

t Recorded On:

| Discription of Item | No | Length | Breadth | Depth | Qty | Unit | Rate | Amount |
|---|---|---|---|---|---|---|---|---|
| ding and Fixing pre cast covering Slab 250mm thick made out of :2:4 and jelly 20mm Down size with steel reinforcement including work,curing,including cost of alll materials, labour,hire charges of | | | | | | | | |
| Drain Slab | | | | | 8.16 | | | |
| Cross Rd | 1 | 6.80 | 1.20 | | 7.80 | | | |
| Cross Rd | 1 | 6.50 | 1.20 | | 7.20 | | | |
| Cross Rd | 1 | 6.00 | 1.20 | | | | | |
| | | | | Total Qty | 23.16 | Sqm | 5418.00 | 125480.88 |

tractor

Consultant

Asst. Engineer

20/7/2021

Asst. Exec. Engine

| | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **halting to roads at Sai Archade,G Ramaiah, and surrounding areas in ward no -03 Yelahanka Satellite Town sub Division** | | | | | | | | |
| Detailed Measurements | | | | | | | | |
| **corded On:** 30-08-21 | | | | | | | | |
| cription of Item | No | Length | Breadth | Depth | Qty | Unit | Rate | Amount |
| oncrete pavement Construction of un-reinforced plain cement pavement, Thickness as per design, over a prepared sub base with cement or any other type as per clause 1501.2.2 M30 (Grade) id fine aggregate conforming to IS: 383 maximum size of coarse e not exceeding 25mm , mixed in a concrete mixer of not less than capacity and appropriate weight batcher as per approved mix aid in approved fixed of 125 micron thick polythene film, wedges ites including levelling the form work as per drawing) Spreading crete with shovels rackers compacted using needle screed and plate and finished in a continuous operation including provision of tion joints primer joint sealant curring of concrete slabs for 14 days ateri finishing to lines and grade as per drawing and techincal | | | | | | | | |
| **oad** | | | | | | | | |
| **Cross Rd** | | | | | | | | |
| 00m to 30.00m | 1 | 30.00 | (4.40 + 4.50)/2 | 0.15 | 20.03 | | | |
| 0.00m to 38.00m | 1 | 8.00 | (4.50 + 4.40)/2 | 0.15 | 5.34 | | | |
| **B Cross Rd** | | | | | | | | |
| 0.00m to 30.00m | 1 | 30.00 | (4.80 + 4.70)/2 | 0.15 | 21.38 | | | |
| 30.00m to 36.00m | 1 | 6.00 | (4.70 + 4.60)/2 | 0.15 | 4.19 | | | |
| | | | | | **Present Qty** | **50.93** | **Cum** | **5210.96** | **265368.14** |
| | | | | | | | **Total** | **5803778.02** |
| | | | | | | | **GST 12%** | **696453.00** |
| | | | | | | | **KRDL 4%** | **232151.00** |
| | | | | | | | **Grand Total** | **6732382.02** |

ಕರ್ನಾಟಕ ಕಾಯಂಶಾಲಾ ಅಭಿಯಂತರರ ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ, ಬೆ.ಉ.ವಿ. ಬೆಂಗಳೂರು-106

ractor

Consultant

Asst. Engineer

Asst. Exec. Engineer